

OFFICIAL NOTICE

MOP works on Avenida Centenario at El Salto entrance about 70% complete

When	No date given
Where	Avenida Centenario, El Salto, Bajo Boquete
Source	alcaldia_fb
Published	2026-10-20 20:35-05:00
Discovered	2026-10-20 23:00-05:00
Link	https://www.facebook.com/reel/2368514023685562/

Summary

The Boquete Mayor's Office reports that the MOP project on Avenida Centenario, at the entrance to El Salto and near the old Cable & Wireless in Bajo Boquete, is about 70% done and is expected to finish before the end of October, with crews working 24 hours a day.

Full text (English)

The project being carried out by the Ministry of Public Works (MOP) on Avenida Centenario, specifically at the entrance to the community of El Salto and near the old Cable & Wireless in Bajo Boquete, is at approximately 70% progress. After completing installation of the prefabricated box culverts, work continued with cleaning the area, placing and compacting select material, and installing culverts to channel water coming from the upper part of El Salto. According to a source linked to the project, the works are expected to be finished before the end of October. To meet this goal, work is being carried out 24 hours a day, in order to complete and deliver the improvements ahead of the set deadline. Once finished, the project will improve traffic conditions and stormwater management in this sector, benefiting residents and road users in the district of Boquete.

Original (es)

El proyecto que ejecuta el Ministerio de Obras Públicas (MOP) en la avenida Centenario, específicamente en la entrada a...

El proyecto que ejecuta el Ministerio de Obras Públicas (MOP) en la avenida Centenario, específicamente en la entrada a la comunidad de El Salto y en las inmediaciones del antiguo Cable & Wireless, en Bajo Boquete, registra aproximadamente un 70 % de avance. Tras culminar la instalación de los cajones prefabricados, los trabajos continuaron con la limpieza del área, la colocación y compactación de material selecto, así como la instalación de alcantarillas destinadas a encauzar las aguas provenientes de la parte alta de El Salto. De acuerdo con una fuente vinculada al proyecto, se prevé que los trabajos concluyan antes de finalizar el mes de octubre. Para cumplir con este objetivo, las labores se desarrollan las 24 horas del día, con el propósito de completar y entregar las mejoras antes del plazo establecido. Una vez culminado, el proyecto contribuirá a mejorar las condiciones de circulación y el manejo de las aguas pluviales en este sector, en beneficio de los residentes y usuarios de la vía en el distrito de Boquete.